RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 25-01-2020

ASSISTANT EXECUTIVE ENGINEER
BYATARAYANAPURA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of Providing new borewells and CC Roads. Drains developments in Rachenahalli and other adjusted layouts

Ref: 1. Work Order No: BBMP/EE/BTP/WO/151/2019-20

2. Job code: 006-20-000009

We are here with forwarding to Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th "C" Main Road, 3rd "Y" Block, Rajajinagara, Bangalore-560010. First and Part bill duly verified and certified that the Work is satisfactory and for a Gross Value of RS. 46,94,919.02/-(RS. Forty Six Lakhs Nintey Four Thousand Nine Hundred Ninteen and Two Paisa Only)

Thanking you,

Yours faithfully,

RUDRAPRASAD CONSULTANTS BANGALORE

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

ಸಹಾಯಕ ಅಭಿಯಂತರರವರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರವರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

Providing new borewwlls and CC Roads. Drains developments in Rachenahalli and other adjusted layouts

Name of Client : Executive Engineer, Byatarayanapura Sub Division, BBMP, Bangalore.

Contractor/ Agency: Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road , 17th "C" Main Road , 3rd "Y" Block , Rajajinagara, Bangalore-560010.

Total Cost : Rs :46,94,919.017/-

Date Of Inspection : 25-01-20

Status Of Bill : First & Part Bill

In the Presence of : a) Assistant Engineer ,Ward no-6 ,Byatarayanapura Sub Division, BBMP, Bangalore.
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(P.No-143 &136 ,I No-19.1&17.4& 17.1) 5km lead= 57+2.0x1.28x5 =69.80	Work done upto the Billed Quantity and the Quality is satisfactory
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in